EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Anganavadi Building Near Maheshwaramma temple at Bhuvaneshwari Nagara in Ward No 14 Bagalagune
2	Amount of Work Portion	1158851.00
3	Estimated cost	12.00
4	Name of contractor	KRIDL
5	Agreement No	387/2014-15
6	NO and Date under which work order issued	BBMP/DZ/EE/DD/WO/387/14-15, 31.03.2015
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	–
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work Carried out by the contractor during the original period stipulated in the contract	90 days
12	work Carried out during 1st extension.	–
13	work Carried out during 2nd extension.	–
14	Time now applied for	186 days
15	Date of recommending time limit applied for	[illegible]
16	whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	–
18	Probable time required for completion of remaining work	–
19	Cost of work charged establishment charged on the work after the expairy of original period	–
20	Whether notice as per clause of contract has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	[illegible]
22	Remarks of the EE with the daily rate of penalty proposed	–

ASSISTANT ENGINEER
Ward No 14

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION